

Immediate Attention Required- Time Sensitive



Coolcentric / Wakefield-Vette
2910 Industrial Drive
Raleigh, NC 27609

Phone: +1.585-465-8579
Fax: +1.603.635.1900
support@coolcentric.com

PRE-COMMISSIONING

REQUESTED COMMISSIONING & START-UP DATE _____

This Checklist must be completed, signed, and returned a minimum of 2 weeks before Coolcentric will schedule a service dispatch.

Contact Information

Company: _____

Street Address: _____

City/State/Province/Zip Code: _____

Country: _____

Site Contact Name: _____

Site Contact E-Mail: _____

Site Contact Office Phone: _____

Site Contact Mobile Phone: _____

Please answer all questions and provide additional information as needed.

General Information

- You will pre-arrange all site access and security requirements for Coolcentric Technician to work at the site.
- You will provide a person at the site capable of lifting 25kg (55 lbs) during the commissioning process.
- All Equipment and rack(s) must be in "final" position, racks ready for transition frames, original doors and hardware removed by the Customer prior to the Coolcentric technician arrival on site.**

The Coolcentric Service Technician can assess the site from ____ (time) to ____ (time)

CDU Electrical Information

- You electrician has successfully connected electrical power to the CDU(s).
 - CDU(s) are fed from dedicated circuit breaker(s) or fused isolator(s).
 - The Coolcentric Service technician will have access to breaker(s) or isolator(s) during the service visit.
 - Electrical supply verified at CDU(s) and feeder panel(s) as _____ VAC _____ Phase _____ Hz.
 - Yes N/A If optional Web/SNMP/Modbus Gateway was ordered-gateway has been mounted and all appropriate connections have been made.

Immediate Attention Required- Time Sensitive



Coolcentric / Wakefield - Vette
2910 Industrial Drive
Raleigh, NC 27609

Phone: +1.585-465-8579
Fax: +1.603.635.1900
support@coolcentric.com

CDU Plumbing/Mechanical Information:

- Your plumber/pipefitter has connected chilled water to the primary-side connections of the CDU(s).
- The chilled water supply and return to CDU(s) are each fed from dedicated valves.
- The Coolcentric Service Technician will have access to valves during the service.
- If you are installing CDU020(s), a 300 micro (50mesh) filter is installed up stream of the chill water supply for each CDU.
- Yes N/A Your plumber/pipefitter has verified that 360L/m (95 gpm) is available at 0.7 Bar (10 psi of head) for each floor mount CDU.
- Yes N/A Your Plumber/ pipefitter has verified that 40L/m (11 gpm) is available at 0.7 Bar (10 psi)of head for each CDU020.

I hereby represent to and agree with Coolcentric as follows:

- I have read the attached "Coolcentric CDU Installation, Operation & Maintenance Manual" and have installed the CDU(S) according to the manufacturer's recommendations.
- I have read the attached "Coolcentric RDHx Planning Guide" and the Coolcentric RDHx Installation Manual" and agree to comply with the manufacturer's recommendations.
- I understand that Coolcentric will dispatch a **Factory Certified Service Technician(s)** to complete Start-UP of Coolcentric Products based on the accuracy and completeness of the information I have provided.

I understand that Coolcentric will provide a Certified Technician to complete the commissioning for up to three business days during a single trip at no charge to the Company. I also agree on behalf of the Company that if the site conditions do not accurately and completely reflect the responses I have given in this Agreement, Coolcentric may be required to perform additional services which may require the Technician to remain at the Customer site past three business days or require second trip to the Customer site. If additional services are required to complete the Commissioning, the Customer will provide written authorization to Coolcentric to remain on the Customer site. Upon receipt of the Company's written authorization, Coolcentric will bill the Company at a rate of \$1325 per day for additional time spent on the Company site beyond three business days. If a second trip is required to the Company's site to complete the Commissioning, Coolcentric will bill the Company at a rate of \$1325 per day for labor and will bill travel costs per current Federal Travel Regulations.

Signed By

Date

(You may sign the printed copy and fax, scan e-mail to Coolcentric at the address above.)